

Completion Certificate

(1)	Name of the Organisation	: Surat Municipal Corporation, Muglisara, Surat- 395 003.
(2)	Contact Person	: M. N. Chaudhary, Executive Engineer (Ele), Light & Energy Efficiency Cell
(3)	Name of Work	: Supply, Installation, Testing & Commissioning of 100 kWp Solar Photovoltaic based Roof Top Grid connected Power plant @ Science Centre.
(4)	Name of Contractor	: Waaree Energies Pvt. Ltd; 602, Western Edge-1, Western Express Highway, Borivall(East), Mumbai-400 066. Phone: 022-6644 4444 Telefax: 022-6644 4400
(5)	Work Order Details	: EEC/Out/No: 179, Dtd: 14/09/2012
(6)	Work Completion Period	: 5 months from the date of work order i.e. on or before 14/02/2013
(7)	Capacity of Project	: 100 kWp
(8)	Project Location	: Science Centre, City Light Road, Surat- 395 007
(9)	Commissioning of the Plant (Connection with TPL's Grid {100 kWp SPP LT Connection})	: 11th April, 2013
(10)	Performance of Plant	: Working satisfactorily since commissioning.

It is certified that work has been completed satisfactorily by contractor against above referred work order and this certificate is being issued on specific request of Waaree Energies Pvt. Ltd. received through e-mail dated: 13/10/2013.



(K. H. Khatwani)
Additional City Engineer (Ele/ Ele & Mech),
Surat Municipal Corporation.

EEC/Out/No: 469

Date: - 15/02/2014